



Swan Roof Consulting Inc.  
Suite 107, 5-8720 Macleod Trail SE  
Calgary, AB, T2H 0M4  
T: 403.288.5044 F: 403.288.5021  
E: info@swanrc.ca

## Steep-Slope Roofing Quality Assurance Inspection Report

Report No. 3      Report Type:    Pre-Start     Initial     Interim     Final     Post Final       Report Date: June 21, 2012  
Inspector File No: 12-483      New     Reroof

		Area in Squares:	300
Project Name:	Chaparral Estates		
Address:	Chaparral Ridge Terrace SE		
City:	Calgary, AB		
Roofing Contractor:	Royal Roofing		

### DESCRIPTION OF OBSERVED ROOFING OPERATIONS


Date of Site Visit:	June 21, 2012	Time:	AM
Roof/Building Section:	74/76/78/80		
Current Application Location:	74/76/78/80- Lower Level		
Weather Conditions:	Sunny	Temp.:	18 °C
Onsite Journeyman/Foreman	Burhan	Crew Size:	4

#### Roof Observations:

1. Roofing contractor on site at time of observation.
2. Previous Day's Application: **40SQ**
  - a. Roofing contractor has applied one layer of the eave protector at 36" along the eaves. The eave protector has been run parallel with the eaves.
  - b. Roofing contractor has applied one layer of the Titanium UDL underlayment felt all over the roof field and under the valleys. The synthetic underlayment felt has been run parallel with the eaves.
  - c. The 28 gauge pre painted drip edge to be applied.
3. Today's Application: **21SQ**
  - a. Roofing contractor is in the process of tearing off the existing roof system over the garage areas and the window bays of the building.
    - i) According to my observation the 3/8" OSB sheathing is in good condition to receive the new roofing system, no replacement required.
  - b. Roofing contractor is in the process of applying the eave protector along the eaves at 36". The eave protector has been run parallel with the eave.
  - c. Roofing contractor is in the process of applying the Titanium UDL underlayment felt over the roof field and the valleys. The synthetic underlayment felt has been run parallel with the eave.
  - d. All exhaust vents and air vents have been removed, new ones to be applied ( ridge vents) base OSB sheathing has been applied over the holes.
  - e. According to the roofing contractor the Malarky SBS shingles will be delivered today and be applied by days end.
  - f. New 28 gauge pre painted drip edge will be applied along the eave and rakes by days end. New W 28 gauge pre painted metal valleys will be installed by days end.

**Report Distribution:**

Owner: [andrew.prairie@telus.net](mailto:andrew.prairie@telus.net);  
[tchenko@shaw.ca](mailto:tchenko@shaw.ca)  
Roofing Contractor: [ilia.pengu@gmail.com](mailto:ilia.pengu@gmail.com)

Attending Inspector Name: Signature:	Albert Gashi		<input checked="" type="checkbox"/> Apprentice or <input type="checkbox"/> ARCA accepted
Report Reviewed by: Signature:	Bill Elliott, RRO	