



Swan Roof Consulting Inc.
Suite 107, 5-8720 Macleod Trail SE
Calgary, AB, T2H 0M4
T: 403.288.5044 F: 403.288.5021
E: info@swanrc.ca

Steep-Slope Roofing Quality Assurance Inspection Report

Report No. 11 Report Type: Pre-Start Initial Interim Final Post Final Report Date: July 4, 2012
Inspector File No: 12-483 New Reroof

	Area in Squares:	300
Project Name:	Chaparral Estates	
Address:	Chaparral Ridge Terrace SE	
City:	Calgary, AB	
Roofing Contractor:	Royal Roofing	

DESCRIPTION OF OBSERVED ROOFING OPERATIONS


Date of Site Visit:	July 4, 2012	Time:	AM
Roof/Building Section:	59/61/63/65/67		
Current Application Location:	59/61/63/65/67		
Weather Conditions:	Sunny/ Cloudy	Temp.:	18 °C
Onsite Journeyman/Foreman	Burhan	Crew Size:	7

Roof Observations:

1. Roofing contractor on site at time of observation.
2. Today's Application: **30SQ—Upper Level**
 - a. Roofing contractor has applied the pre-painted 28 gauge metal drip edge along the eaves and rakes.
 - b. 36" of Lastobond 195 self-adhered eave protector along the eaves. The eave protector has been run parallel with the eaves.
 - c. Applied the Titanium UDL Synthetic felt underlayment over the roof field and under the valleys. The underlayment felt has been run parallel with the eave.
 - d. Roofing contractor is in the process of installing the starter strips along the eaves and rakes.
 - e. In the process of applying the Malarky Legacy SBS shingles mechanically fastened.
 - f. Roofing contractor is in the process of installing new neoprene gaskets and new exhaust vents.
3. Today's Application: **15 SQ—Lower Level**
 - a. Roofing contractor has applied the pre-painted metal 28 gauge metal drip edge along eaves and rakes.
 - b. 36" of Lastobond 195 self-adhered eave protector along the eaves. The eave protector has been run parallel with the eaves.
 - c. Applied the Titanium UDL Synthetic felt underlayment over roof field and under the valleys. Underlayment felt has been run parallel with the eave.
 - d. Roofing contractor expects to apply the starter strips and the Malarky Legacy SBS shingles by days end.
4. Kenroc is on site delivering materials.

Report Distribution:

Owner: andrew.prairie@telus.net;
tchenkso@shaw.ca
Roofing Contractor: ilia.pengu@gmail.com

Attending Inspector Name: Signature:	Albert Gashi		<input checked="" type="checkbox"/> Apprentice or <input type="checkbox"/> ARCA accepted
Report Reviewed by: Signature:	Bill Elliott, RRO	