

## **Steep-Slope** Roofing Quality Assurance Inspection Report

Report No. Rep 19	oort Type:	Pre-Start	Initial	Interim ⊠	Final	Post Final		Report Date: July 14 2012
Inspector File No: 12-483 New 🗌 Reroof 🖂								Reroof 🛛
					Area in	Squares:		676 SQ
Project Name:	C	haparral E	states			•		
Address:	C	haparral R	idge Te	errace SE	-			
City:	C	algary, AB						
<b>Roofing Contractor:</b>	R	oyal Roofii	ng					

DESCRIPTION OF OBSERVED ROOFING OPERATIONS							
Date of Site Visit:	July 14, 2012	Time: 1	0:50 A.M				
Roof/Building Section:	41-51						
Current Application Location:	41-51						
Weather Conditions:	Sunny	Temp.:	19 °C				
Onsite Journeyman/Foreman	Burhan	Crew Size:	5				

## **Roof Observations:**

- 1. Roofing contractor on site at time of the observations.
- 2. Previous Day's Applications: Upper Level
  - a. New roofing system appears to have been applied with the exceptions of the ridge vents, ridge caps and the metal wall flashings.
  - b. The Legacy SBS Malarkey shingles have been mechanically fastened.
  - c. The self-adhered eave protector has been applied at 36" onto the roofs field and all over the window bay areas.
  - d. The synthetic Titanium UDL roof underlayment has been applied all over the roofs field and under the valleys.
  - e. Six standard air vents have been installed above the garage areas.
- 3. Today's Applications: Lower Levels
  - a. Roofing contractor is in the process of installing the Alaskan SBS Malarkey caps over the hips over the garage areas.
  - b. Roofing contractor is in the process of applying the Legacy SBS Malarkey shingles over the garage areas and the window bays above the garage areas.
  - c. Ground area free of sharp materials at time of the observations.
  - d. Ridge vents to be installed in the remaining areas of the upper level of the roof.

## Concerns/Issues:

1. Contamination spill on the drive way area in front of the unit 64 to be cleaned.

## **Report Distribution:**

Owner: Roofing Contractor: Email: <u>andrew.prairie@telus.net</u> Email: <u>ilia.pengu@gmail.com</u>

Attending Inspector Name: Signature:	Albert Gashi	Acher Golii	Apprentice or
Report Reviewed by: Signature:	Bill Elliott, RRO	J-). Ellet	