

## **Steep-Slope** Roofing Quality Assurance Inspection Report

Report No. 20	Report Type:	Pre-Start	Initial	Interim	Final	Post Final	Report Date: July 17 2012	
Inspector File N	<b>lo:</b> 12-483					New	🗌 Reroof 🛛	
					Aroo in	Squaraa	676 SQ	
					Area in	Squares:	676 SQ	
Project Name:	C	haparral E	states					
Address:	C	haparral R	lidge Te	errace SE				
City:	C	algary, AB						
Roofing Contra	ctor: R	loyal Roofi	ng					
DESCRIPTION OF OBSERVED ROOFING OPERATIONS								

Date of Site Visit:	July 17, 2012	Time: A	M			
Roof/Building Section:	31-39					
Current Application Location:	31-39					
Weather Conditions:	Sunny	Temp.:	17 °C			
Onsite Journeyman/Foreman	Burhan	Crew Size:	9			

## **Roof Observations:**

- 1. Roofing contractor on site at time of the observations.
- 2. Today's Applications: 30 SQ Upper Level
  - a. Existing pine shakes roofing system have been removed. The OSB deck sheathing appear to be in good conditions to receive new roofing system.
  - b. Roofing contractor has applied the 28 gauge pre painted drip edge along the eaves and along the rakes.
  - c. Roofing contractor has applied the eave protector along the eaves at 36" onto the field the eave protector ha sbeen run parallel with the eaves.
  - d. Roofing contractor has applied the synthetic underlayment felt Titanium UDL over the roofs field and under the valleys. The underlayment felt has been run parallel with the eaves.
  - e. Roofing contractor has applied the BP starter strips along the eaves and the rakes.
  - f. Roofing contractor is in the process of applying the W pre painted metal valleys. The synthetic underlayment felt has been applied under the valleys.
  - g. Roofing contractor is in the process of applying the Legacy SBS Malarkey shingles fastened.
  - h. Roofing contractor expects to install all new neoprene plumbing vent gaskets and all exhaust vents by the days end.

Report Distribution:

Owner: Roofing Contractor: andrew.prairie@telus.net ilia.pengu@gmail.com

Attending Inspector Name: Signature:	Albert Gashi	When Coolii	Apprentice or
Report Reviewed by: Signature:	Bill Elliott, RRO	(3-). Ellet	