



## Steep-Slope Roofing Quality Assurance Inspection Report

Report No. 28      Report Type:    Pre-Start     Initial     Interim     Final     Post Final       Report Date: July 27, 2012  
Inspector File No: 12-483      New     Reroof

		Area in Squares:	676 SQ
Project Name:	Chaparral Estates		
Address:	Chaparral Ridge Terrace SE		
City:	Calgary, AB		
Roofing Contractor:	Royal Roofing		

### DESCRIPTION OF OBSERVED ROOFING OPERATIONS

Date of Site Visit:	July 27, 2012	Time:	09:30 A.M to 03:00 P.M
Roof/Building Section:	19-29		
Current Application Location:	19-29		
Weather Conditions:	Sunny	Temp.:	27 °C
Onsite Journeyman/Foreman	Burhan	Crew Size:	7

#### Roof Observations:

1. Roofing contractor on site at time of the observations.
2. Today's Applications: **Upper Level – 35 SQ**
  - a. Roofing contractor is in the process of applying the 28 gauge pre painted drip edge along the eaves and rakes.
  - b. Roofing contractor is in the process of applying the self adhered eave protector along the eaves at 36" onto the roofs field – the eave protector has been run parallel with the eaves.
  - c. Roofing contractor is in the process of applying the synthetic underlayment felt Titanium UDL over the roofs field. The underlayment felt has been run parallel with the eaves.
  - d. Roofing contractor is in the process of applying the BP starter strips along the eaves and the rakes.
  - e. Roofing contractor has applied the 28 gauge pre painted W metal valleys mechanically fastened over the valleys.
    - i) The synthetic underlayment felt has been applied under the metal valleys.
  - f. Roofing contractor is in the process of applying the Legacy SBS Malarkey shingles mechanically fastened.
  - g. Five new neoprene gaskets and five exhaust vents have been installed.
  - h. Roofing contractor is required to connect the louver vents to the attic.
3. Building: **Lower Level Window Bays**
  - a. Roofing contractor is in the process of tear off the existing pine shakes over the window bays.
  - b. The eave protector has been applied all over the window bays field.
4. Roofing materials have been placed at the designated parking area on the east section of the block.

#### Report Distribution:

Owner: [andrew.prairie@telus.net](mailto:andrew.prairie@telus.net); [tchenko@shaw.ca](mailto:tchenko@shaw.ca);  
Roofing Contractor: [ilia.pengu@gmail.com](mailto:ilia.pengu@gmail.com)

---

Attending Inspector Name: Signature:	Albert Gashi		<input checked="" type="checkbox"/> Apprentice or <input type="checkbox"/> ARCA accepted
Report Reviewed by: Signature:	Bill Elliott, RRO		