



Steep-Slope Roofing Quality Assurance Inspection Report

Report No. 28 **Report Type:** Pre-Start Initial Interim Final Post Final **Report Date:** July 28, 2012
Inspector File No: 12-483 New Reroof

		Area in Squares:	676 SQ
Project Name:	Chaparral Estates		
Address:	Chaparral Ridge Terrace SE		
City:	Calgary, AB		
Roofing Contractor:	Royal Roofing		

DESCRIPTION OF OBSERVED ROOFING OPERATIONS


Date of Site Visit:	July 28, 2012	Time:	09:00 A.M to 03:30 P.M
Roof/Building Section:	19-29		
Current Application Location:	19-29		
Weather Conditions:	Sunny	Temp.:	17-25 °C
Onsite Journeyman/Foreman	Burhan	Crew Size:	6

Roof Observations:

1. R/C on site at time of the observations.
2. Today's Applications: **Upper Level – 15 SQ**
 - a. Roofing contractor has applied the 28 gauge pre painted drip edge along the eaves and rakes.
 - b. Roofing contractor has applied the self adhered eave protector along the eaves at 36" onto the roofs field – the eave protector has been run parallel with the eaves.
 - c. Roofing contractor has applied the synthetic underlayment felt Titanium UDL over the roofs field. The underlayment felt has been run parallel with the eaves.
 - d. Roofing contractor is in the process of applying the BP starter strips along the eaves and the rakes.
 - e. Roofing contractor is in the process of applying the Legacy SBS Malarkey shingles mechanically fastened..
 - f. Five new neoprene gaskets and five exhaust vents have been installed.
 - g. Roofing contractor is in the process of applying the ridge vents and caps – Vented Ridgecrest along the ridges.
 - h. Roofing contractor expects to apply the hip caps over the hips by the days end.
3. **Lower Level – 15 SQ**
 - a. Roofing contractor is in the process of tear off the existing pine shakes over the garage areas.
 - b. Roofing contractor is in the process of applying the eave protector along the eaves at 36" onto the roofs field. The eave protector has been run parallel with the eaves.
 - c. Roofing contractor is in the process of applying the synthetic underlayment felt all over the roofs field. The underlayment felt has been run parallel with the eaves.
 - d. Roofing contractor expects to apply the Legacy SBS Malarkey shingles by the days end.
4. Roofing materials have been placed at the designated parking area on the west.

Report Distribution:

Owner: andrew.prairie@telus.net; tchenko@shaw.ca;
Roofing Contractor: ilia.pengu@gmail.com

Attending Inspector Name: Signature:	Albert Gashi		<input checked="" type="checkbox"/> Apprentice or <input type="checkbox"/> ARCA accepted
Report Reviewed by: Signature:	Bill Elliott, RRO	